



City of Muscatine



AGENDA ITEM SUMMARY

City Council

DATE:
August 5, 2021

STAFF

Chad Brislawn, Construction Inspector / Brian Stineman, Public Works Director

SUBJECT

Resolution Accepting Completed Work – 2020/2021 Patching Program

EXECUTIVE SUMMARY

The City has completed final inspection of the 2020/2021 Patching Program. There are no items remaining on the final punch list. The project closeout cost of the 2020/2021 Patching Program is \$407,818.10. The retainage on this project is \$14,156.99.

STAFF RECOMMENDATION

Staff recommends Council approve the attached Resolution Accepting Completed Work and authorize release of retainage 30 days after approval.

BACKGROUND/DISCUSSION

The City of Muscatine Roadway Maintenance Division compiled a list of streets that qualified for full-depth patching based on a matrix previously developed. The bids were received on February 23, 2021 at 10:00 am and were tabulated. This project was delayed due to uncertainty of road use tax revenue due to the Covid 19 pandemic. The streets included in this project were:

- Ford Avenue: Frontage Road to Jody Drive
- Fulliam Avenue: Kindler Avenue to Devitt Avenue
- Logan Street: Fulliam Avenue to Cedar Street
- Sterling Woods Court: Cul-de-sac
- Evans Street: Bond Street to Reed Street

CITY FINANCIAL IMPACT

Funding for this project is from Road Use Tax.

ATTACHMENTS

Resolution Accepted Completed Work

RESOLUTION NO. 2021-0268

**RESOLUTION ACCEPTING COMPLETED WORK PERFORMED UNDER
2020/2021 PCC FULL DEPTH PATCH CONSTRUCTION PROJECT
AND AUTHORIZING FINAL PAYMENT**

WHEREAS, the City of Muscatine approved the Plans, Specifications, and Form of Contract for the 2020/2021 PCC Full Depth Patch Construction Project; and

WHEREAS, the City of Muscatine entered into a contract for said project with All American Concrete for \$443,925.00 with quantity adjustments resulting in a deduct for a total contract amount of \$407,818.10; and

WHEREAS, all work under the contract has been completed by All American Concrete and approved and accepted by the City Engineer and appears to meet the requirements of the Plans and Specifications heretofore adopted by this Council, as evidenced by the Project Engineer's Certificate; and

WHEREAS, the amount of \$393,661.11 has been previously paid to All American Concrete and a retainage amount of \$14,156.99 remains due and payable;

NOW, THEREFORE, BE IT RESOLVED BY THE CITY COUNCIL OF THE CITY OF MUSCATINE, that the City of Muscatine make immediate payment of \$-0- to All American Concrete for completed and accepted work under the 2020/2021 PCC Full Depth Patch Construction Project, thereafter make an additional payment of \$14,156.99 which represents the retainage thirty (30) days from the date of this acceptance.

PASSED, APPROVED, ADOPTED THIS 5th DAY OF AUGUST, 2021.

CITY COUNCIL OF THE CITY OF MUSCATINE, IOWA

BY: _____
Diana Broderson, Mayor

Carol Webb, City Clerk